May 10, 2018

# Madison Street and Louise Avenue Improvements

# **Project Information**

- Contract Amount: \$4,336,798.82
- Start Date: April 2, 2018
- Completion Date: October 15, 2018

HR Green, Inc. is a private engineering firm hired by the City of Sionx Falls to provide construction services. Please contact the project team members with any questions or concerns.

## **Project Team**

HR Green, Inc.

Dawn Horner, P.E.

Project Manager

Office: 605-334-4499

Cell: 605-351-2711

dhorner@hrgreen.com

Jennica Wilcox, P.E. Project Engineer Office: 605-221-2667 Cell: 719-351-4885 jwilcox@hrgreen.com

Derek Lee Construction Observer Cell: 507-370-3783 dlee @ hrgreen.com

City of Sioux Falls
John Osman, P.E.
City Project Manager
Office: 605-367-8640
josman@siouxfalls.org

Contractor: D&G Concrete Construction, Inc.
Greg Branaugh
Project Manager
Office: 605-338-8597
Cell: 605-366-7743
greg @ dgconcrete.com

City of Sioux Falls Street
Construction website:
http://www.siouxfalls.org/public-works/streetconstruction

If you'd like to receive future bi-weekly newsletters, send an email to tgorham@hrgreen.com or call 605-334-4499.

Louise Avenue will fully close to traffic Friday morning (May 11th) to allow work to begin on the south half of Louise Avenue.

Madison Street is fully closed to traffic from Louise Avenue to Helen Avenue. East and Westbound traffic will use 12th Street as their primary route.

### Progress to Date:

- Water Main and Storm Drainage installation work on Madison Street.
- Rock excavation is required to install both the Water Main and Storm Drainage.
- Grading on driveway at Concrete Materials Ready Mix Plant.
- Construction of Storm Drainage Intake and Junction Box Structures along Madison Street.

### Upcoming work:

- Concrete pavement at the Concrete Materials driveway on Madison Street.
- Temporary railroad track removal on Louise Avenue Friday, to allow for the installation of Storm Drainage and Water Main casing pipe underneath railroad crossing.
- Continue Water Main and Storm Drainage work and rock excavation on Madison Street.
- Construction of Storm Drainage Intake Structures along Madison Street.
- Epoxy coating on existing Madison Street bridge deck.







