

Madison Street and Louise Avenue Improvements

Project Information

- Contract Amount: \$4,336,798.82
- Start Date: April 2, 2018
- Completion Date: October 15, 2018

HR Green, Inc. is a private engineering firm hired by the City of Sioux Falls to provide construction services. Please contact the project team members with any questions or concerns.

Project Team

HR Green, Inc.
Dawn Horner, P.E.
Project Manager
Office: 605-334-4499
Cell: 605-351-2711
dhorner@hrgreen.com

Jennica Wilcox, P.E.
Project Engineer
Office: 605-221-2667
Cell: 719-351-4885
jwilcox@hrgreen.com

Derek Lee
Construction Observer
Cell: 507-370-3763
dlee@hrgreen.com

City of Sioux Falls
John Osman, P.E.
City Project Manager
Office: 605-367-8640
josman@siouxfalls.org

Contractor: D&G Concrete Construction, Inc.
Greg Branagh
Project Manager
Office: 605-338-8597
Cell: 605-366-7743
greg@dgconcrete.com

City of Sioux Falls Street Construction website:
<http://www.siouxfalls.org/public-works/street-construction>

If you'd like to receive future bi-weekly newsletters, send an email to tgorham@hrgreen.com or call 605-334-4499.

Louise Avenue remains fully closed to traffic from the Concrete Materials entrance to Madison Street to allow for work on the south half of Louise Avenue.

Madison Street remains fully closed to traffic from Louise Avenue to Helen Avenue. East and Westbound traffic shall use 12th Street as their primary route.

Progress to Date:

- Water main installation work is into the Madison Street and Louise Avenue intersection.
- Storm drainage installation is complete to the Railroad Tracks north of intersection.
- Rock excavation is required to install both the water main and storm drainage pipe.
- Crews are grading the subgrade from Concrete Materials driveway west to intersection.
- Construction of storm drainage intake and junction box structures on Madison Street.
- Epoxy coating and chip seal completed on Madison Street bridge deck.
- Removals completed on the south half of Louise Avenue.

Upcoming work:

- Continue water main installation in the intersection of Madison Street and Louise Avenue.
- Crews will begin installing water main from the intersection north on Louise Avenue.
- Crews will begin installing storm drainage north of Railroad on Louise Avenue.
- Concrete curb and gutter and paving on Madison Street.
- Light base excavation east of Madison Street and Louise Avenue Intersection will begin.



*Utility Installation in
Madison Street and
Louise Avenue
Intersection.*